



## PRE HOOK UP CHECKLIST

- ☐ Gas Bottle – Turned off
- ☐ Coupling – Locked on
- ☐ Bow 'D' Shackles (Chains) – Secured
- ☐ Brake Away / Brake Safe Cable – Secured
- ☐ Trailer Plug – Plugged In
- ☐ Anderson plug / Camera – Plugged In
- ☐ Remove Jockey Wheel – Store in Van or Vehicle
- ☐ Roof Clamps – Locked down
- ☐ Awning – Tighten Awning Knobs & Awning Switch in Closed Position
- ☐ Window Shield, Windows – Shut / Locked
- ☐ Boot / Access Doors – Shut / Locked
- ☐ TV Antenna Down / Skylights Down
- ☐ Wheel Nuts – Torqued to Specification – Torqued again after 50km of travel
- ☐ Check Rear Lights – Indicators / Tail lights / Brake lights
- ☐ Vehicle Tow Mirrors – Secured or Extended
- ☐ Vehicle Handbrake On / Van Handbrake Off

**Remember this is a Preliminary check list only.** You may be required to perform more checks. For example, WDS secure, Bicycles secure, Power and Water Disconnected, ETC.

**Owners are solely responsible for the safe transportation of their van. Failure to perform checks and correct hook up procedure may result in loss of parts or damage to the van.**

